#### SE Ignalina NPP

## Dismantling of drumseparators



#### Scope of the project



The scope of this project is dismantling and fragmentation of the following technological equipment:

- drum-separators with pipelines (except for the steam and water communications Ø76X4);
- fuel claddings integrity monitoring system;
- control measuring devices;
- metal structures.

Total mass of the equipment to be dismantled is ~3100 t (per one Unit).



#### Layout of INPP reactor unit





#### Work zone (level +20,40)





 $\langle \bigcirc \rangle$ 

#### Work zone (level +25,20)



#### Work zone (level +28,80)



# Layout of equipment in rooms 506/1,2





#### Photos of DSs







#### Photos of DSs





 $\odot$ 

#### Photos of DSs





### Design of DSs



- Mass 4x300.0 t;
- Wall thickness 115 mm;
- Materials:
  - body carbon steel;
  - internal layer of the body (~9 mm) – stainless steel;
  - internals stainless steel;





#### **Radiological conditions**



- the  $\gamma$  dose rate from the drum-separators is up to 1000  $\mu Sv/h;$
- the  $\gamma$  dose rate from the drum-separator water cross junctions, downflow pipes and drains is up to 3000  $\mu Sv/h;$
- the  $\gamma$  dose rate from the steam-water reserve branches is up to  $10000~\mu\text{Sv/h};$
- the γ dose rate from the plugs of dismantled water cross junctions is up to 20000 µSv/h;



#### General sequence of work



- Dismantling of DS C&I, air vent and drain piping;
- Dismantling of steam pipes and headers;
- Installation of a single-beam crane with loading capacity 5 t;
- Dismantling of DSs;
- Dismantling of service platforms on the level +28.30;
- Dismantling of downflow pipelines, water cross junctions and blowdown and cool down system pipeline;
- Dismantling of FCIM ducts and inter-row shielding;
- Dismantling of service platform on the level +25.30 and DSs supports.



### Dismantling of DS



Dismantling of DS is carried out by sections. Dimensions of sections are determined on the basis of:

- Dimensions of a transport opening 1200x1000 mm;
- A crane loading capacity 5 t;
- A layout of internals inside the DS body perforated plates, brackets and etc;

Dismantling begins with elliptic bottoms. Dismantling of DS body is performed by layers in direction from top to bottom. Internals are dismantled in parallel with DS body.





According to the current planning dismantling of DSs will be carried out:

#### At Unit 1:

- Room 506/1: May 2022 April 2024;
- Room 506/2: April 2024 April 2026.

#### At Unit 2:

- Room 506/1: October 2025 September 2027;
- Room 506/2: September 2027 September 2029.



4 Elektrinės st., K 47, Drūkšiniai vil. LT-31152 Visaginas Mun. Lithuania

> Phone +370 386 28985 Fax +370 386 24396 E-mail iae@iae.lt

#### SE Ignalina Nuclear Power Plant

